

MOVEABLE SHELVING PROJECT OBSERVATIONS AS OF 8-17-71

1. Bay 1, Sect. 2, Aisle 5 -- Light farthest from center aisle keeps going off, possibly needs new ballast.
2. Bay 1, Sect. 1, Aisle 6, Plastic Safety Housing broken.
3. Bay 1, Sect. 1 -- Motor covers do not cover opening completely.
4. Bay 1, Sect. 1, Aisle 1, Stationary -- Not room for boxes because of wires. In fact, there is a serious design problem on all equipment and wires on top shelf for all of Bay 1 that will have to be resolved before work continues on next bays: arm extender placement, excess wire in way of boxes and wires over edge of sharp metal.
5. Bay 1, Sect. 1 & 2 -- Light switch conduit warm -- Why?
6. Center aisle -- Ramp at door not poured.
7. Bay 3, Sect. 6 -- Fire pump conduit needs moving.
8. Bay 2, Sect. 4 -- Fire hose pipe and rack needs work.
9. Bay 1, Sect. 1 & 2 -- A few secondary safety cables need adjusting so turnbuckle can be tightened or loosened.
10. Bay 1, Sect. 1, Aisle 5 and Sect. 2, Aisle 5 -- Secondary Safety has no control over motor.

25X1A9a

C/Using Service

Distribution:

25X1A9a

3 -
1 -
1 -
1 -
1 -
✓ 1 -
1 -
1 -